

2023 Overlay Improvements  
Sauk Rapids, Minnesota

# Project Update



SAUKR 169592

**Project Team** | June 2023 | Project Update No. 3

**SEH Project Manager**

Scott Hedlund, PE  
612.865.3509

[shedlund@sehinc.com](mailto:shedlund@sehinc.com)

The project team would like to thank you for your patience as we work through the busy 2023 construction season in Sauk Rapids. **Paving operations are starting and will continue until mid-July. Please avoid parking on the street until further notice.** Feel free to continue to contact SEH with any questions or concerns regarding the 2023 Overlay project.

**SEH Project Engineer**

Jarod Griffith, PE  
218.849.0539

[jgriffith@sehinc.com](mailto:jgriffith@sehinc.com)

**Project Updates will be ELECTRONIC ONLY by email or the project website.**

If you wish to receive future Project Updates via email, please provide your email to Melissa Blommel at [mblommel@sehinc.com](mailto:mblommel@sehinc.com).

**Project Website:** [www.sehinc.com/2023OverlaySaukRapids](http://www.sehinc.com/2023OverlaySaukRapids)

**SEH Field Representatives**

Robert Hatch  
612.636.2421

[rhatch@sehinc.com](mailto:rhatch@sehinc.com)

Robert Hatch, SEH's Field Representative, will be on-site during active construction to observe project progress. He is the fastest link to problem solving because he communicates directly with everyone on the construction team. Do not hesitate to contact Robert Hatch at 612.636.2421 with any questions you may have. If you are unable to reach Robert in the field, please contact Jarod Griffith at 218.849.0539 in the SEH office.

**City of Sauk Rapids**

Ross Olson  
320.258.5315

## Project Status and Schedule

Work completed by the City's General Contractor (Minnesota Paving & Materials) since our last update:

- Curb removals in Phase 2.
- Concrete Curb and Valley Gutter installation in Phase 1.
- Reclaiming / Milling operations in Phase 1.

**General Contractor**

Minnesota Paving & Materials  
Rand Syverson  
651.295.4374

[rand.syverson@minnmp.com](mailto:rand.syverson@minnmp.com)

Minnesota Paving & Materials is planning a moving operation and has advised the following schedule over the next month (subject to change):

- Continue installing curb and gutter in phase 2.
- Reconstruction sidewalks and pedestrian ramps in phase 2.
- Week of June 19<sup>th</sup> – Paving operation for the first lift asphalt in phase 1.
- Week of June 26<sup>th</sup> – Milling and Paving operations for first lift in phase 2.
- Week of July 3<sup>rd</sup> – Paving operations for final lift in phase 1.
- Week of July 10<sup>th</sup> – Paving operation for final lift in phase 2.

**Please avoid parking on the street until further notice.**



## Construction Zone

Barricade and road closure signs may be installed throughout the project area to protect motorists during construction. Please pay careful attention to the warning signs! "Road Closed" signs are used where the road is impassable and closed to all traffic except for the Contractor's equipment or officially authorized vehicles. "Road Closed to Thru Traffic" signs are used where through traffic must detour to avoid a closure some distance beyond the sign, but where local traffic can move up to the point of closure. In this instance, local traffic would be defined as residential traffic from the particular street under construction.

As the Contractor's operations move during the course of construction, you may observe that signs and barricades move as well. We understand this may be frustrating! Please allow extra time in your schedule as you drive through the construction zone. Please advise your family and guests to exercise caution and safe driving speeds. Be sure workers and heavy equipment operators see you before driving around them.